

- RISK ASSESSMENT -



Assessment Date: 08 July 2014

People At Risk: Operatives and third parties.

Site all

Assessment No. 04

Assessment Carried out by: Phil Bates

Assessment for: Working Platform

I.D	Hazard	Existing Control Measures	Current Risk			Comments / Additional Control Measures
			Sev	Prob	Risk	
1	Rig overturning	Discuss and examine records of previous site use and inspect the site before accepting the order. Consider the possibility of soft spots and underground voids beneath the visible piling platform. If necessary ensure that there is sufficient depth of hardcore and geotextiles if the subsoil is particularly wet – appropriate piling platform design. Operatives trained and aware of hazard. Only CPCS qualified operators allowed.	5	2	10	No further action

- RISK ASSESSMENT -

Yes

No

All control measures are in place and no further action is required

Additional control measures have been identified and are required

I.D	Additional Control Measure Required	Date Actioned	Signature

Residual Risk

Recommended Review Periods

High
Immediate

Medium
6 Months

Low
12 Months

SIGNATURE Assessor

Date	Signature	Position
Dec10	<i>Philip Bates</i>	Director

Review

Date	Signature	Position
Jan13	<i>Philip Bates</i>	Director
Jul 14	PRB	